Upgrade Coordinator Report

Alessio Rocchi

INFN Roma Tor Vergata

VIR-0468A-24

Studied solutionsInternal review committee

Outline

- Baseline solution
- Other upgrades for O5

• Stable recycling cavities

- Baseline configuration (Plan A)
- Emergency plan (Plan B)
- Project Management Structure

2




Stable Recycling Cavities


The quest for stable cavities in Virgo

Advanced

- A long story started at the time of the Advanced Virgo Project (2009)
- Long solution (~160 m)
 - Requires additional buildings and vacuum systems
- Short solution (~35 m)
 - Within the present infrastructure; requires modifications to the vacuum system
- LIGO cavities are about 57 m, KAGRA has 66 m
- Both solutions allow Gouy phases ~20 degrees
 - Similar to LIGO/KAGRA; tunings are possible









Layout: long option

• A symmetrical layout is adopted for the signal recycling cavity



Additional buildings to host PR2/SR2 and tunnels with tubes to bring the light there






Layout: short option



• A symmetrical configuration is used on the detection side



Interferometer studies




- Several preliminary investigations done
 - Required seismic attenuation
 - Astigmatism
 - Beam intensity (Virgo_nEXT)
 - Radiation pressure on power recycling (Virgo_nEXT)
 - Auxiliary beams
 - Gouy phases and modulation frequencies
 - Longitudinal locking signals
 - Needed/available RoC accuracies
 - Needed/available RoC thermal control
 - Thermal effects
 - INJ/DET/QNR modifications studies
 - Suspensions conceptual design
 - Vacuum and Infrastructure modifications
 - Preliminary risk analysis

- See:
 - <u>https://wiki.virgo-</u> gw.eu/AdvancedVirgoPlus/StableRecyclingCavities
 - Conceptual Design document: VIR-0026A-24
 - Q&A Internal Review document: <u>VIR-0082A-24</u>
 - Note on thermal effects evaluation (40 and 80 W): <u>VIR-</u> 0031A-24
 - Note on residual motion of the recycling cavity mirrors: <u>VIR-0314A-24</u>
 - Results of Risk Analysis: <u>VIR-0063B-24</u>
 - Internal Review Committee Report: <u>VIR-0325A-24</u>

Optical Design




- Long option
 - Total length 160 m
 - PRC Gouy Phase 25°, SRC 19°



Short option

- Total length 35/38 m (PRC/SRC)
- PRC Gouy Phase 25°, SRC 19° •



Sensing and control



- Boundary conditions
 - SB1 and SB2 close to anti-resonance in the arm cavities and resonant in the power recycling cavity
 - SB1 low transmission to ASY and anti-resonant inside the SRC.
 - SB2 high transmission to ASY and resonant inside the SRC
 - Two configurations (SRC lengths) explored:
 - Virgo-like: all the odd multiples of SB1 above 45 MHz resonate inside the SRC
 - LIGO-like: SB2 is the only sideband resonant in SRC

	SB1 [MHz]	Offset [kHz]	Tasy	SB2 [MHz]	Offset [kHz]	Tasy	PRC [m]	SRC [m]
Virgo-like	6.320742	0.3	0.2	56.88667 8	2.7	0.98	35.5724	35.5724
LIGO-like	6.320742	0.3	0.2	56.88667 8	2.7	0.98	35.5724	38.2074

Decoupling angles of the normalized sensing matrix α and the normalized sensing matrix applying a hierarchical approach α_{hier} for different optical configurations.

	Short Virgo-like	Short LIGO-like	Long Virgo-like	Long LIGO-like	AdV+
lpha [deg]	2.7	2.6	2.6	2.5	0.39
$lpha_{ m hier}[m deg]$	35.8	32.7	35.5	31.8	21.3

Simulation of thermal effects



- OSCAR configuration files available for both Short and Long options
- Evaluated thermal lensing both for 40 W and 80 W of input power, with 0.5 ppm absorption

		LONG O	PTION			SHORT O	PTION	
PRC carrier gain	All mo	odes	TEM	100	All m	odes	TEM	00
Without thermal effects	41.	7	99	.9 %	41	.8	99.	9 %
With thermal effects	41.	7	99	.6 %	41	.8	99.	8 %
PRC 6 MHz gain	All mode	s	TEI	0 0 M	All n	nodes	TEM	00
	Upper	Lower	Upper	Lower	Upper	Lower	Upper	Lower
Without thermal effects	71.5	71.5	99.9%	99.9%	71.9	71.9	99.9 %	99.9 %
With thermal effects	22.1	22.0	89.7%	89.7%	24.7	24.6	92.5 %	92.5 %
PRC 56 MHz gain	All	modes	TEI	000	All m	odes	TEM	00
	Upper	Lower	Upper	Lower	Upper	Lower	Upper	Lower
Without thermal effects	52.2	52.1	99.9%	99.9%	52.1	52.1	99.9 %	99.9 %
With thermal effects	22.1	21.2	89.3%	89.2%	21.3	19.9	93.3%	93.4 %


		MARGINAL	LY STABLE			STA	BLE	
PRC 6 MHz gain	All	modes	TEI	0.01	All r	nodes	2	EM00
	Upper	Lower	Upper	Lower	Upper	Lower	Upper	Lower
With thermal effects	6.0	6.1	10 %	9 %	24.7	24.6	92.5 %	92.5 %
PRC 56 MHz gain	All	modes	TEI	000	All r	nodes	1	EM00
	Upper	Lower	Upper	Lower	Upper	Lower	Upper	Lower
With thermal effects	5.0	4.2	9 %	7 %	21.3	19.9	93.3%	93.4 %

Sensitivity to recycling mirrors motions



- Discussions about the effect of the recycling mirror motions on the beam spot motion

 Iterative Method
 550
 41.3
 - Summary document: VIR-0314A-24




- Bottom line
 - No large difference between Short and Long options
 - No large differences compared to the LIGO configuration
 - Results depend on Gouy phase, not on the optical design

	2x2 ABCD 550 40 37 Skew Beam Simulation 558 40.5 37.5 Iterative Method 110 21.4 1.9 4x4 ABCD 105 21 1.83 2x2 ABCD 106 20.7 1.83 3kew Beam Simulation 106 21 1.85 Long (179m) RM1 RM2 RM3 Iterative Method 4.85e+3 4.85e+3 6.41e+4 4x4 ABCD 302 284 3.0e+5 2x2 ABCD 324 305 4.32e+5 Skew Beam Simulation 312 293 2.22e+5 Skew Beam Simulation 312 293 2.22e+5 Iterative Method 2.17e+3 29.9 31.9 4x4 ABCD 125 1.75 1.87 2x2 ABCD 126 1.76 1.88 Skew Beam Simulation 129 1.81 1.93 Iterative Method // // // ////////////////////////////////////			
	Iterative Method	550	41.3	38.2
Shift [nm]	4x4 ABCD	548	40	37
Shire[init]	2x2 ABCD	550	40	37
	Iterative Method4x4 ABCD2x2 ABCDSkew Beam SimulationIterative Method4x4 ABCD2x2 ABCDSkew Beam Simulation2x2 ABCDSkew Beam SimulationLong (179m)Iterative Method4x4 ABCD2x2 ABCDSkew Beam Simulation2x2 ABCDSkew Beam Simulation2x2 ABCDSkew Beam Simulation1terative Method4x4 ABCD2x2 ABCDSkew Beam Simulation1terative Method2x2 ABCDSkew Beam SimulationLIGO PRCIterative Method4x4 ABCD2x2 ABCDSkew Beam Simulation	558	40.5	37.5
	Iterative Method	110	21.4	1.9
Tilt [nrad]	4x4 ABCD	105	21	1.83
rinc (in auj	2x2 ABCD	106	20.7	1.83
	Skew Beam Simulation	106	21	1.85
	Long (179m)	RM1	RM2	RM3
	Iterative Method	4.85e+3	4.85e+3	6.41e+4
Shift [nm]	4x4 ABCD	302	284	3.0e+5
Shirt[inii]	2x2 ABCD	324	305	4.32e+5
Shift [nm] Skew I Iter	Skew Beam Simulation	312	293	2.22e+5
	Iterative Method	2.17e+3	29.9	31.9
Tilt [nrad]	4x4 ABCD	125	1.75	1.87
riit [iii au]	2x2 ABCD	126	1.76	1.88
	Skew Beam Simulation	129	1.81	1.93
	LIGO PRC	RM1	RM2	RM3
	Iterative Method	/	/	/
Shift [nm]	4x4 ABCD	589	49	44
	2x2 ABCD	601	49.6	45.2
	Iterative Method	/	/	/
Tilt [nrad]	4x4 ABCD	54	10.7	1.23
	2x2 ABCD	54.6	10.9	1.25

Two options, one solution



- Two different viable configurations for stable recycling cavities have been studied.
- The set of criteria for comparing the two options and the metric to guide the selection have been defined (<u>VIR-1088B-23</u> and <u>VIR-1112A-23</u>), based on risk analysis:
 - Technical risks
 - Limitations for Virgo_nEXT
 - Schedule
 - Costs
- Goal: produce a single comparison table for the two options



Not meant to be the implementation of the full risk management lifecycle (as foreseen in the current Risk Management Plan – <u>VIR-1060A-23</u>). This will be done during the production of the TDR.

Result of Risk Analysis



- Risk and Flexibility registers frozen on January 23rd (open since end of November 2023)
- Information available on January, Friday 25th, delivered to the Internal Review Committee (<u>VIR-0063B-24</u>)

Index	Long	Short
Cost (Severity) [M€]	20 (0.05)	10 (0)
Time (Severity) [Months]	42 (6)	30 (7)
Flexibility	-7	3
Technical risks	12	16

Based on the overall outcome of this risk analysis, the preferred solution is the Short option.

Internal Review Committee



- Committee appointed by the VSC in December 2023
- Mandate on the TDS (<u>VIR-1162A-23</u>)
- Two main highlights

Matteo Barsuglia¹, Livia Conti², Giovanni Losurdo³, Christophe Michel⁴, Lluïsa-Maria Mir⁵, Fulvio Ricci⁶, Bas Swinkels⁷, Maria C. Tringali⁸

¹ APC, Paris, France
 ² INFN Sezione di Padova, Padova, Italy
 ³ INFN Sezione di Pisa, Pisa, Italy
 ⁴ IP2I-LMA, Lyon, France
 ⁵ IFAE, Barcelona, Spain
 ⁶ Sapienza University of Rome and INFN Rome, Italy
 ⁷ NIKHEF, Amsterdam, The Netherlands
 ⁸ EGO, Cascina, Italy


1. Review the document delivered by the project management with the risk assessment and proposal of a baseline configuration for stable cavities, the methods used, the results obtained, and the conclusions drawn. Highlight any gaps in the risk assessment or aspects that require further investigation and could lead to a different conclusion.

2. Write a report that summarizes the main points of the document, highlights its strengths and weaknesses, and provides constructive criticism and recommendations.

IRC report on stable cavities



• Report available on the TDS (VIR-0325A-24)



IRC report on stable cavities



- Report available on the TDS (VIR-0325A-24)
- A relevant highlight

A person power plan is missing. We recommend to pursue the preparation of such plan along with the TDR for the construction of the short recycling cavity solution.

- Several other specific recommendations/suggestions, that we agree with
 - Some require ad hoc meetings and re-organization (OSD-ISC interface, Stray Light Control, Suspensions WG)
 - Some will fall into the SSs WBS

Preliminary Design Document




17

- Following a discussion with the Council on the possibility to start the activity of the External Review Committee before the delivery of the full TDR;
- The Conceptual Design Document (<u>VIR-0026A-24</u>), delivered for Internal Review Committee, has been updated with the answers provided in the "Q&A document" (<u>VIR-0082A-24</u>);
- We consider the recently released document (<u>VIR-0461A-24</u>) as a **Preliminary Design Document** for the implementation of the Short Stable Recycling Cavities in view of O5

(((Q) VIRG	∥ ⊃ s	hort Stable Cavities Preliminary Design	Date 2024-05-22 VIR-0461A-24 Page 1 of 101
		Virgo +	
Sh	ort Sta	able Cavities Prelimi	nary Design
		VIR-0461A-24	
		The Virgo Collaboration	
Documer	t Control		
Rel.	Date	Changes / Notes	
VIR-0461A-2	2024-05-2	Document approved after circulation amon	
•	2	Preliminary design document built on conc (VIR-0026A-24) and Q&A (VIR-0082A-24) do	
		n 2024-05-22 by A. Rocchi	

Injection/Detection modifications


- Requirement
 - Need to place PRM3, PRM1, Input Faraday and IMC dihedron in the Injection area
- Two benches instead of one
 - More space available
 - Compatible with IMC dihedron suspension, if needed





- Need to place SRM3, SRM1, Output Faraday and Output mode-cleaner in the detection area
- Two benches instead of one
 - More space available
 - Already compatible with homodyne detector for Virgo_nEXT

A. Rocchi






Seismic Isolation system



- Needed suspensions for the recycling cavities optics
 - PRM3/SRM3 (12 kg)
 - PRM2/SRM2 (3 kg)
 - PRM1/SRM1 (1.3 kg)
 - Mirror suspended on top of suspended bench
 - Two seismic isolators for the injection and detection benches
 - IMC flat mirrors
 - Output mode-cleaner
- To finalize the design of the suspensions, a working group has been formed, comprising members from: EGO, Nikhef, Perugia, Pisa and Sapienza
- Information available on dedicated Wiki page: <u>https://wiki.virgo-gw.eu/AdvancedVirgoPlus/SuspensionsWG</u>

Vacuum modifications






- New configuration being considered: removal also of the PR and SR towers;
- Would free more space in the CEB;
- Would allow for larger clean areas around the new towers.

STAC 28/05/2024


Baseline configuration: DET and INJ towers only removed



A. Rocchi

Vacuum modifications

- To remove the two (or four) tower bases, two solutions are under study:
 - 1. Open the roof of the building to remove the entire tower bases. In this case, removing the four towers will be faster than in the second solution. Possibly, this option could allow tanks of similar size and weight to be inserted in same way. The confirmation of this option is pending from EGO INF Dept. and could be the baseline solution;
 - 2. Enclose the towers in a structure to **cut with plasma** one tower base into 8 pieces (of masses less than 3 tons or 5 tons if the unit load of the trolleys is increased), then remove the structure and remove the pieces using the two trolleys of the main building crane. This solution preserves the integrity of the building, **but it is dirtier and requires more time to complete.**




Other upgrades for O5



AdV+ Phase II – original plan (2019)

- Main changes
 - Larger beams on end test masses
 - 6 cm radius \Rightarrow 10 cm radius
 - Larger end mirrors
 - 35 cm diameter \Rightarrow 55 cm diameter
 - 40 kg \Rightarrow 100 kg
 - Better mirror coatings
 - Lower mechanical losses, less point defects, better uniformity
 - New suspensions/seismic isolators for large mirrors
 - Further increase of laser power
 - $40W \Rightarrow 60W \Rightarrow 80W$






AdV+ Phase II – original plan (2019)

- Main changes
 - Larger beams on end test masses
 - 6 cm radius \Rightarrow 10 cm radius
 - Larger end mirrors
 - 35 cm diameter \Rightarrow 55 cm diameter
 - 40 kg \Rightarrow 100 kg
 - Better mirror coatings
 - Lower mechanical losses, less point defects, better uniformity
 - New suspensions/seismic isolators for large mirrors
 - Further increase of laser power
 - $40W \Rightarrow 60W \Rightarrow 80W$

<u>VIR-1179C-19</u>




Target: BNS range 145-260 Mpc (LIGO aims at 240-320 Mpc)



- Since 2019, two major factors have entered the horizon:
 - Stable cavities
 - Major investment, in terms of schedule, person-power and budget
 - O4 target sensitivity not reached (90-115 Mpc for Phase I <u>VIR-</u> 0596A-19)
- These have pushed for a review of the baseline design for O5
- **Decision**: postpone Large ETMs (and all related activities) to Post-O5
 - Following the current decisional path, a Project Change Request has been submitted to the JEVCo (that approved it)

Technical reasons behind the choice

- 1. Large ETMs and small ITMs may have an impact on the arms' controls (VIR-0075A-24)
- LMs + Stable Cavities → change in the optical configuration of the arms and recycling cavities at the same time
 - With LMs, arms closer to instability (g factor from 0.89 to 0.95) and more stringent requirements on AA system and RoC tuning (<u>VIR-1179C-19</u>)
- 3. Better mirror coatings are not yet available (VIR-1002A-23)
 - Recent update on TiGeO2 (<u>VIR-0140A-24</u>): promising results with modified deposition parameters (-25% argon in the chamber)






AdV+ in O5 – baseline (Plan A)

- 1. Short Stable Recycling Cavities
- 2. NO Large ETMs
- 3. Other Phase II upgrades not connected to LMs (from VIR-1179C-19)
- 4. Other upgrades coming from commissioning experience (VIR-0120A-24)

Parameter	O5 «Low sensitivity»	O5 «High sensitivity»
Recycling cavity	Stable	Stable
FP cavity power	190 kW	380 kW
SQZ measured	4.5 dB	6.0 dB
Coating thermal noise	1	0.7
Low Freq. Tech. noise	High	Low
BNS range	100 Mpc	160 Mpc
BBH range	1 Gpc	1.42 Gpc

PSDs on the TDS: <u>VIR-0218A-24</u> Available to DA colleagues for simulations


STAC 28/05/2024







- High-level planning assembled to:
 - have more detailed overview of project development
 - have a rough estimate of the spending profile
- Based on Short Cavity planning presented last December (Vacuum recently updated)
- Resource Loaded Schedule will be released with TDR




* end of vacuum system installation

STA ** to be confirmed when installation and commissioning plans are available

28




Project «Start» (May 1st) defined as beginning of design phase (for TDR)





Jan 1st 2025 - TDR approval = green light for procurements






Shift of the end of O4b considered in the plan

emestre 1			iestre 2,			Semes	tre 1, 2	2025		Seme	stre 2	2, 202	:5			stre 1						2, 2026				1,202			emestr				Semes	stre 1	, 202	28		emesti				Sem	estre 1	1,202	9		mestr				S
			S O	ND	G	FN	1 A	M	<u> L</u>	A	sic	<u>o i n</u>	I D	G	FI	MA	V M	1 G	L	A	s (O N	D	GF	M	A M	G	L	AS	0	NC	G	FI	MA	A M	I G	L	AS	0	N	DG	; F	M A	A M	G	LA	A S	0	NE	<u> </u> G	4
01/05	Proje	custaru						e ane i	🔶 Rea	1		1						0.0																																	
									Rea		ज sta ः	art or	on-si	ite w	OFKS	; teno		04)																																	
				02/01	? "	лк арр	proval : :																																												
29 mes		:	: :	: :		:	: :	: :	1	: :	:	:	:	:	:	:						vacuu																													
																0	3/06	٠	Vacu	um s	yste	m rea	dy fo	r susp	ensio	on inst	allatio	n																							
30 mes					<u> </u>				1				-				-		1			•		nort Ca	vities																										
																		23/	97 🔶	PR3	/SR3	тігго	rs co	ated																											
71 mes		<u> </u>			-				-			<u> </u>							-				: *	hort ca																											
																						09/12	ڳ ٻ	R3 rea	dy for	TTF c	ommi	ssio	ning																						
33 mes					+				-			÷	:	1 1				-	-				: 1	-	/IR - n	iew te	st ma	sse	s prod	uctio	n																				
																							28/0	1 🎸 n	ew te	est ma	sses	геа	ly for i	nsta	llation																				
45 mes				: :	-				-			-				-			-									-				÷	🋡 Mil	R - sj	раге	test	mass	es pr	oduc	tion											
																															0	2/02 -	🔶 sp	ares	avail	ilable															
71 mes					+				+			÷		1 :					1				: 1				<u> </u>		🗩 Öth										DAQ.												
																											13/	/08	▶ stal	ble c	avities	read	ly for l	ITF c	omn	nissia	oning														
																												ſ																							
29 mes	Ì ↓ ↓				+				-			-		1 1			-		-	. :									All of	ther	upgra	des f	or 05																		
																											13/	/08	İTF	read	ly for o	omm	issio	ning																	
																											15 n	nes	Č				: - :	1		- :		:	1	م	ommi	issio	ning								
																																1						1	14/11	* 1	TF rea	ady fo	or join	ing O	5						
																																								•		-	-								
																											: 30 me																					<u> </u>	:		_




Production of new TMs well within the planning






Installation and commissioning planning to be refined









- Current schedule relies on the possibility to anticipate some urgent expenses (mostly related to stable cavities) before the delivery of the TDR
- Urgent expenses for 2024:
 - 1.5 M€ for recycling cavity mirrors (convention with LMA needed EGO not allowed for this kind of CfTs)
 - 0.4 M€ for suspensions prototyping
 - 0.1 M€ for SAT control electronics development (being internally reviewed)
 - 0.36 M€ for PR2/SR2 vacuum chambers (standard design)
- EGO Council will decide on these at the July meeting


The Plan B (emergency plan)



- Proceed with stable cavities production, but defer installation to the future (start after O5) → keep unstable cavities in O5
- Replace PRM and North CP (major sources of optical aberrations)
- Install some upgrades coming from commissioning experience
- Open points:
 - Replacement of TMs
 - What **input power** (or how much power in the arms)
 - **Squeezing** effectiveness with high SRC losses
- Very difficult to make projections on achievable sensitivity, likely in the 60-80 Mpc range
- Would allow to join O5 from the beginning

The Plan B (emergency plan)






New test masses (for Plan A or B)



- Several good technical reasons to replace the test masses (<u>VIR-0330A-24</u> and <u>VIR-0332A-24</u>)
 - Lower arm cavity losses allow for storing more power (shot noise reduction)
 - Less point absorbers
 - Less HOMs in the recycling cavities \rightarrow lower coupling of control noises (low frequency sensitivity)
 - Lower coupling of noise sources
 - Lower coating mechanical losses \rightarrow lower thermal noise (sensitivity in the bucket)
- Open points:
 - Quality of WE current spare (coated in 2018), since 25% improvement achieved with NE replacement
 - Identification of most offending mirror(s)
 - Evidence that some point absorbers can be cleaned
- Urgent: characterize the old NE mirror STAC 28/05/2024 A. Rocchi





- Previous Management Team (VIR-0597C-19) included:
 - The Upgrade Coordinator (aka the Project Leader)
 - The Technical Manager
 - The System Engineer
 - Five System Managers, each managing a fraction of the SubSystems:
 - ITF for OSD, PSL, INJ, SLC, DET, SBE
 - SUM for MIR, TCS, PAY, SAT, CRD
 - ESC for ISC, ALS, DAQ, CAL
 - ENV for NNC, INF, VAC, EMS
 - QNR for SGD, SVS, SIN, FLT
 - The division in "Systems" did not help managing interfaces between SS belonging to different Systems
 - Substantial overlap between the mandates of the SMs and SSMs
 - Not enough person-power for some crucial processes for the Project Management
 - Enforce Risk Management Plan
 - Enforce Requirements Management Plan



- New structure of the AdV+ Project Office since February 2024:
 - Technical Manager (H. Heitmann)
 - Configuration Manager (H. Heitmann ad interim)
 - System Engineer (F. Carbognani)
 - QA/QC Manager (---)
 - Risk Manager (F. Sorrentino ad interim)
 - On-site Integration Manager (---)
 - Liaison to Commissioning (M. Was)
 - Liaison to V_nEXT (V. Fafone)

AdV+ PO description document



- Document released to describe structure of the AdV+ Project Office:
 - Description of the roles of the members (Technical Manager, Configuration Manager, System Engineer, Quality & Risk Manager, On-site Integration Manager)
 - Focuses on integration phase of the project
 - Available on the TDS: VIR-0390A-24
- Used to test new infrastructure for Document Lifecycle Management
 - Document approval process managed through Google environment with authentication
 - Approved document automatically uploaded on the TDS on a specific series

Series 📳




Advanced Virgo+ Project Office

-Project - Advanced Virgo Plus - MAN - Sys Eng and QA - Document Approved


• It will be extended to SSs documents







- Missing positions are preventing to start relevant processes in the TDR preparation (such as requirements management)
- Survey in the Collaboration had negative outcome, as expected since these competences are not usually within scientific collaborations
- Could we adopt the "ET-O Project Office Scheme"



AdV+ Phase II - O5 Sys Eng



- Reorganizing AdV+ Reviews (DR, PRR, VRR) support for the being defined Phase II O5 set of deliverables.
- Added support for Document approval workflow, both for the AdV+ Project Office relevant documents and the documents embedded into the reviews' workflow
- Finalized some of the Design Reviews (DR) which could progress independently from the Phase II O5 reorg (ex: MIR.12 New characterization bench to quantify coating absorbing points)
- Validation/Reception Reviews (VRR)
 - templates and procedures have been updated to make it as light as possible but still effective. Main outcome in the form of a simple and predefined checklist worksheet covering the integration relevant points
 - VRR management added into the automation procedures developed for DR and PRR
- The introduced automation suite to support the reviews workflow (See <u>VIR-0540C-22</u>) are proving effective in the management of the associated hundreds of mails, documents and follow up actions. Development is ongoing to make the software able to support an increased number of workflows and users (and possibly be adopted in other projects, ex: Virgo_nEXT)

Project tasks list



- 1. Final configuration for O5 defined
- 2. Choice of stable cavities configuration done
- 3. AdV+ Project Office Description Document delivered
- 4. Short Stable Cavities Preliminary Design Document delivered
- 5. Production of the PBS (list of deliverables) for O5 almost done
- 6. Delivery (late due to lack of person-power in the PO) and implementation of a Requirements Management Plan
- 7. Delivery of the Project Management Plan (interaction with the "VirgoLab" process)
- 8. Implementation the existing Risk Management Plan
- 9. Production of the WBS and assembly of the TDR for O5
- 10. Assemble global planning for installation and commissioning for O5 upgrades

Planned delivery date of TDR: October 2024

EGO Experts on site



- The figure was introduced back in Nov. 2020:
 - Presentation at the VSC (VIR-0982-20)
 - Approved by the VSC (<u>VIR-0993-20</u>)
- However, no clear mandate was devised, only a brief description (sent by e-mail to the SSMs in Nov. 2020), that leaves some open (relevant) points

It should be clear that if a subsystem has a trouble, the first call for help should go to the on-call and that the on-call service should be ensured by the laboratories in charge of the subsystem. The on-call might be able to solve the problem remotely with the support of the operator. If this is not enough to solve the problem, the EGO expert support should be in position to intervene.

- When is the expert supposed to act? Any time of day/night? What happens when the expert is on vacation? How fast should the group intervene?
- What kind of intervention? Put the SS in safety and wait for the group members to arrive at the site?
- Work in progress with V. Dattilo (Head of EGO ITF Tech. Dept.), N. Arnaud (RC), M. Was (CC), D. Bersanetti (Deputy CC on site) and M. Mantovani (EGO Group leader)

STAC 28/05/2024

STAC 28/05/2024

Conclusions

- 1. Overall detector configuration for O5 (Plan A) defined
 - Increase detector robustness with short stable recycling cavities
 - Target sensitivity in the range 100-160 Mpc
 - Schedule for O5 is tight (room for planning optimization)
 - Detailed list of upgrades (and costing) to be finalized
- 2. Emergency Plan (B)
 - Very limited modifications to the detector
 - Would allow to join O5 in time
 - Achievable sensitivity in the 60-80 Mpc range
- 3. Project Management Structure
 - Reviewed for a more "rigorous project management structure"
 - At present missing some key members...
 - ...limited capability to start all the planned management processes

